

UC Davis Sacramento Campus Weekend Construction

Project Name	Project Location	Work Date	Time Frame	Work Being Conducted	Important Project Notes
California Tower	X and 45th Streets	11/2/24 11/3/24	Saturday, 7 a.m. - 6 p.m. Sunday, 9 a.m. - 6 p.m.	<ul style="list-style-type: none"> ▪Continue stockpile of soil for export. Soil export operations will continue on Sunday if enough stockpile is available. ▪Continue work at North/South connector on east elevation of site. ▪Installation of utilities on South road lot 3 of project. ▪General labor and site clean-up. ▪Demobilization of drill rig Saturday morning. 	Potential dust and noise. Dust Control Plan and noise mitigation measures will be implemented.
Parking Structure 7	50th Street, near UC Davis MIND Institute	11/2/24 Upcoming: 11/9/24	7 a.m. - 4 p.m.	<ul style="list-style-type: none"> ▪Installation of formwork and reinforcing supports. ▪Contractor will continue stressing post-tension (PT) steel tendons inside the structure. The stressing process involves pulling the steel PT tendons to a specific tension with an electric hydraulic ram. 	During this process, there may be perceived noise and vibrations.
		11/3/24	9 a.m. - 6 p.m.	Construction may take place involving post-tension steel tension stressing inside structure if planned Saturday work cannot be completed.	During this process, there may be perceived noise and vibrations.