

UC Davis Sacramento Campus Weekend Construction

Project Name	Project Location	Work Date	Time Frame	Work Being Conducted	Important Project Notes
California Tower	X and 45th Streets	1/18/25 1/19/25	Saturday, 7 a.m. - 6 p.m. Sunday, 9 a.m. - 6 p.m.	<ul style="list-style-type: none"> ▪Stair underpinning to strengthen foundation. ▪East road grading and paving preparation. ▪General clean up at site. 	Potential dust, noise, and traffic from dump trucks. Dust Control Plan and noise mitigation measures will be implemented. Street sweepers will be on-site to clean surrounding roadways during off-haul activities.
Parking Structure 7	50th Street, near UC Davis MIND Institute	1/18/25 Upcoming: 2/1/25	Saturday, 7 a.m. - 4 p.m.	<ul style="list-style-type: none"> ▪Installation of deck formwork, rebar, and conduit. ▪Contractor will continue stressing post-tension (PT) steel tendons inside the structure. The stressing process involves pulling the steel PT tendons to a specific tension with an electric hydraulic ram. 	Potential dust, noise, and vibration. Dust Control Plan and noise mitigation measures will be implemented.